



EXTENSION OF TIME PROPOSAL

1	Name of work	Providing street name boards in ward no:04 of Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs.50.00 lakhs
4	Name of Contractor	Manoj Naik.B.M
5	Agreement no	41/2021-22, dt. 18-10-2022
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-9/W.O/ 2021-22, dt : 18-10-2021
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting	—
9	Date of receipt of application in the Sub Division office	—
10	Extension granted if any	yes
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	
13	Work carries out during 2nd extension	895/.

14	Time now applied for	
15	Date of recommending time 2nd extension	04 days
16	Weather the original application of the contractor is enclosed	~~yes~~
17	Balance of remaining work	Yes
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expiry original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Footpath work is ongoing
21	Remarks of the EE and the daily rate of penalty proposed	labour problems for covid-19 has delayed AS recommended by AEE on the basis of Govt order Pandemic is the EO may approved <u>Gaurin</u>


Assistant Engineer

Assistant Executive Engineer


Executive Engineer
Yelahanka Division, Bangalore-64